



# AIKEN COUNTY CAREER AND TECHNOLOGY CENTER

**EXECUTIVE SUMMARY REPORT**

**APRIL 2025**

# AIKEN COUNTY

## CAREER AND TECHNOLOGY CENTER

### ACTIVITIES CURRENTLY UNDERWAY:

- Existing tree removal
- Regrading of site
- Preparation of building pads and foundations for Area “A” & “C”

### ACTIVITIES COMPLETE:

- Existing Aiken Technical College buildings demolished
- Existing parking lot demolished
- Tree removal is substantially complete

### PROJECT SCHEDULE:

Estimated substantial completion date (Contractor schedule TBD): July 31, 2026

### PROJECT BUDGET:

Original Contract Sum:	\$46,785,415.00
Net Changes by COs:	N/A
Contract Sum to Date:	\$45,675,415.17
Amount Paid to Date:	\$1,150,258.89



**SHOP YARD VIEW**



**COURTYARD ENTRY VIEW**



**COURTYARD ENTRY VIEW**



**FRONT ENTRY VIEW**